EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads and drains to the balance rods of Someshwaranagara in ward no 04
2	Amount of work portion	Rs 5365561/-
3	Estimated Cost	50.00
4	Name of Contractor	G Venkategowda
5	Agreement no	No : 100/2017-18, dt:12/01/2018
6	No and date under which work order issued	No : 100/2017-18, dt:12/01/2018
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	09/04/2018
9	Date of receipt of application in the Sub Division office	09/04/2018
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	EWR for RC drain CC (1:3:6) for Drain bed
12	Work carried out during 1st extension	—

13	Work carries out during 2nd extension	
14	Time now applied for	107 ~~010~~ 17 day (hundred one zero seven days)
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	
18	Probable time required for completion of remaining work	107 days
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Due bwssb leakage & sanitary work & penalty proposed 100 days @ 1% = 535/-
21	Remarks of the EE and the daily rate of penalty proposed	may be levied as above

Ramarayeerah AE
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer,
Yelahanka Zone, Bangalore-92